BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Consultancy services for detailed Project Report, Field survey, General Report, Basic Drawing, Technical report, Detailed Drawing, Detailed Estimate for Improvements to roads, drains and other developmental works in vaderahalli Gramapanchayathi limits under SWM head in chief Minister Nava Nagarothan grants of yelahanka Division (Package -09)
2	Sanctioned Estimate No. And Date	**JOB NUMBER**
3	Name of the Contractor	**M/s Silicon Consulting Engineers.**
4	Time Stipulated for Completion of work	2 weeks
5	Date of Commencement	06/11/2019
6	Date of Completion.	21/11/2019
7	Measurment Recorded	
	M.B No	2224
	Page No	222395/1
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	SACHIN. HP.
	2) Asst. Engineer	Ramasanjeevaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
975 000/-	975000/-	-	-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramanjeevaiah.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE